Progress report

Issuer:	Enghave Brygge Invest ApS
Progress report period:	2023-09-30 Ejendomsselskabet Enghave Brygge ApS (Lyngholm property)
Info:	Volume (frame): Estimated revenues DKK 994m
	Maturity (due date): Residential part is now fully completed.
Status permit/agreem	Zoning plan: YesConstruction permit: Yes
ents:	Contractor agreement: Yes
	Comments: Construction of property completion April 2020. Infrastructure completed. Fixtures and fittings outstanding on 1 (2) of the commercial units in EE2.
Status financials:	EE2, a subsidiary of EEB has bought the two commercial entities owned by Enghave Brygge E ApS at book value. EE2 is taking up a commercial mortgage at DLR which will provide the structure with liquidity to pay interest on loans and impose new development costs in EBI structure.
Project	Actual Plan Deviation New plan
timeline: Actual	Construction Complete None Infrastructure ongoing 2020 Small 2021
vs plan	Infrastructure ongoing 2020 Small 2021 Sales ongoing Yes Extended sales period
	Comments to deviations: In Q2 we have sold 0 (2) apartments (we have 0 (0) for
	sale). We have 5 apartments left. Sale will continue when housing leases are
	terminated by a tenant. We have received 1 lease termination and will offer the
	apartment to the market.
Project costs:	Actual Budget Deviation.
Actual vs	Projected 944m
budget	
	Cash on blocked account: n/a Comments to deviations: Nothing to report
	Comments to deviations: Nothing to report.
Other	Total book value left residential approx. DKK 28m. Commercial units (all in
information:	Engholmene Erhverv 2 ApS) DKK 66m, total DKK 94m.

Visuals (pictures)

